

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- FRAMING AND DRYWALL INSTALLATIONS ARE COMPLETE.
- A/C UNIT ROOF SETTINGS ARE COMPLETE.
- BUILDING EFIS IS NEARING COMPLETION.
- ROOFING WORK IS NEARING COMPLETION.
- CERAMIC WALL TILE INSTALLATIONS ARE NEARING COMPLETION.
- EARTHWORK IS IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$600,004
Owner Contingency Balance:	\$687,974
Total Budget:	\$38,031,023
Total Completed & Stored To Date:	\$23,352,871
Percentage Complete:	61%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY