

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- CURB AND GUTTER INSTALLATIONS ARE IN PROGRESS.
- CURB AND GUTTER BACKFILL IS IN PROGRESS.
- PAVING BASE MATERIAL INSTALLATION IS IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$1,232,557
Owner Contingency Balance:	\$700,000
Total Budget:	\$38,092,458
Total Completed & Stored To Date:	\$7,842,442
Percentage Complete:	21%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY

THRALL ISD

HIGH SCHOOL

CONSTRUCTION UPDATE

- STEEL ERECTION IS NEARING COMPLETION.
- CURB AND GUTTER INSTALLATIONS ARE IN PROGRESS.
- CURB AND GUTTER BACKFILL ARE IN PROGRESS.
- BASE AND PAVING WORK IS IN PROGRESS.
- INSULATION INSTALLATION IS SCHEDULED TO BEGIN SOON.



COST SUMMARY

Construction Contingency Balance:	\$678,427
Owner Contingency Balance:	\$300,000
Total Budget:	\$11,745,461
Total Completed & Stored To Date:	\$1,962,724
Percentage Complete:	17%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY