

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- WINGS D, B, AND C STEEL ERECTION IS IN PROGRESS.
- WINGS B AND C MECHANICAL, ELECTRICAL, AND PLUMBING ROUGH-INS ARE IN PROGRESS.
- WINGS B, C, AND CORE FRAMING IS IN PROGRESS.
- WING B, C, AND CORE WINDOW FRAME INSTALLATION AND STOREFRONT WORK ARE IN PROGRESS.
- WING B AND CORE WATERPROOFING AND MASONRY WORK ARE IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$775,271
Owner Contingency Balance:	\$687,974
Total Budget:	\$38,027,876
Total Completed & Stored To Date:	\$19,356,807
Percentage Complete:	51%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY