

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- WING D FRAMING IS SCHEDULED TO BE COMPLETED SOON.
- WINGS B AND C ROOFING IS SCHEDULED TO BE COMPLETED SOON.
- EAST WING MASONRY WORK IS SCHEDULED TO BE COMPLETED SOON.
- WING A INTERIOR WORK IS SCHEDULED TO BE COMPLETED SOON.

COST SUMMARY

Construction Contingency Balance:	\$775,271
Owner Contingency Balance:	\$687,974
Total Budget:	\$38,027,876
Total Completed & Stored To Date:	\$19,356,807
Percentage Complete:	51%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY