

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- PLAYGROUND EQUIPMENT INSTALLATION IS COMPLETE.
- SIDEWALK WORK IS NEARING COMPLETION.
- SECURITY FENCING INSTALLATION IS IN PROGRESS.
- INTERIOR PAINTING, FLOORING, AND ELECTRICAL FINISHES ARE IN PROGRESS.
- TURF INSTALLATION IS IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$512,310
Owner Contingency Balance:	\$506,897
Total Budget:	\$38,031,023
Total Completed & Stored To Date:	\$25,681,850
Percentage Complete:	68%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY