

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- INSIDE WORK IS NEARING COMPLETION.
- FRONT AND BACK CANOPY INSTALLATIONS ARE IN PROGRESS.
- SIDEWALK INSTALLATIONS ARE IN PROGRESS.
- TENNIS COURT BACK PARKING LOT WORK IS IN PROGRESS.
- PLAYGROUND INSTALLATION IS IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$644,115
Owner Contingency Balance:	\$687,974
Total Budget:	\$38,031,023
Total Completed & Stored To Date:	\$24,563,684
Percentage Complete:	65%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY