

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- SECOND FLOOR, WING B, CONCRETE POURS ARE COMPLETE.
- DENS GLASS INSTALLATION IS IN PROGRESS.
- INTERIOR FRAMING IS IN PROGRESS.
- ROOF CURB INSTALLATION IS IN PROGRESS.
- WING C AND D GRAND STAIRCASE AND STEEL INSTALLATIONS ARE IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$1,036,174
Owner Contingency Balance:	\$687,974
Total Budget:	\$38,027,876
Total Completed & Stored To Date:	\$15,084,673
Percentage Complete:	40%



DIFFERENT FROM THE GROUND UP

THRALL ISD

HIGH SCHOOL

CONSTRUCTION UPDATE

- PARKING LOT AND NORTH PAVING ARE COMPLETE.
- INTERIOR PAINTING IS COMPLETE.
- CEILING TILE INSTALLATIONS ARE COMPLETE.
- A/C UNIT INSTALLATIONS ARE COMPLETE.
- MECHANICAL, ELECTRICAL, AND PLUMBING INSTALLATIONS ARE NEARING COMPLETION.
- MILLWORK INSTALLATIONS ARE IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$584,075
Owner Contingency Balance:	\$249,337
Total Budget:	\$11,745,461
Total Completed & Stored To Date:	\$6,773,277
Percentage Complete:	58%



DIFFERENT FROM THE GROUND UP